



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades.
- McCabe Construction completed turf final grading.
- McCabe Construction began excavation for bleacher foundations.
- Olympic began forming and pouring bleacher foundations.
- NEI installed underground piping for new transformer.

[ECASD Memorial High School Turf Field Aerial 7.3.24 \(youtube.com\)](https://www.youtube.com/watch?v=7.3.24)

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades.
- McCabe Construction will continue excavation for bleacher foundations.
- Olympic will continue forming and pouring bleacher foundations.
- Midwest Sport and Turf Systems will begin installing turf with infill and shock pad.
- NEI will begin installing stadium lighting.
- NEI will install electrical panels in concession stand for exterior field rough-in.

---

**Weekly Photos**

---









*Adding Value to Everything We Do*

