



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
- Olympic formed and poured bleacher foundations.
- Midwest Sport and Turf Systems began installing turf with infill and shock pad.
- NEI Electric installed stadium lighting.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
- Midwest Sport and Turf Systems will continue installing turf with infill and shock pad.
- NEI will install electrical panels in concession stand for exterior field rough-in.

Weekly Photos



