



---

## **WEEKLY PROJECT UPDATE**

---

---

### **Current Week**

---

- Market & Johnson continued supervising and coordinating trades.
- Midwest Sport and Turf Systems continued installing turf with infill and shock pad.
- McCabe Construction demoed fence and concrete for bleacher trench.
- NEI installed utilities at bleachers
- McCabe Construction began grading for bleacher slab.

---

### **Upcoming Week**

---

- Market & Johnson will continue supervising and coordinating trades.
- Midwest Sport and Turf Systems will continue installing turf with infill and shock pad.
- NEI will install electrical panels in concession stand for exterior field rough-in.
- McCabe Construction will continue grading for bleacher slab.
- Harmon Concrete will install trench drain and pour bleacher slab.

---

**Weekly Photos**

---



