



---

## **WEEKLY PROJECT UPDATE**

---

---

### **Current Week**

---

- Market & Johnson continued supervising and coordinating trades.
- McCabe Construction removed temporary entrance.
- NEI installed electrical panels in concession stand for exterior field rough-in.
- JW Industries began installing bleachers.

---

### **Upcoming Week**

---

- Market & Johnson will continue supervising and coordinating trades.
- McCabe Construction will begin grading for additional concrete.
- JW Industries will continue bleacher install and begin installing press box.
- NEI will continue electrical rough-in.

---

**Weekly Photos**

---



