



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
- JW Industries continued bleacher install and installed press box.
- NEI installed electrical conduits to concession stand.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
- McCabe Construction will begin grading for additional concrete.
- Harmon Concrete will repair curb and sidewalk from temporary entrance.
- Harmon Concrete will form and pour remaining bleacher pad.
- Peterson Companies will install athletic equipment.

Weekly Photos





Market & Johnson ECASD Memorial HS Turf Field

Adding Value to Everything We Do

11

Week of: 8/16/2024

