



---

## **WEEKLY PROJECT UPDATE**

---

---

### **Current Week**

---

- Market & Johnson continued supervising and coordinating trades.
- Harmon Concrete repaired curb and sidewalk from temporary entrance.
- Harmon Concrete formed and poured remaining bleacher pad.
- NEI continues electrical rough-in.

---

### **Upcoming Week**

---

- Market & Johnson continued supervising and coordinating trades.
- JW Industries will begin installing remaining bleacher structure.
- NEI will continue electrical rough in.
- Stratford Sign will install scoreboard foundations.
- McCabe Construction will begin final grading and seeding.

---

**Weekly Photos**

---



