
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Masons built temporary enclosures for face brick.
- M&J Masons finished all CMU bearing walls.
- M&J Carpenter continued installing roof edge.
- M&J Carpenter installed window blocking at CMU openings.
- Roshell Electric continued electrical rough-ins.
- JF Ahern continued HVAC rough-ins and preplanning.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- D7 to continue installing air barrier.

Weekly Photos





