
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued wall furring, framing, installing drywall and installing sound insulation in commons A, B and C.
 - M&J continued hanging tile backer board in commons A and B.
 - Began framing bathroom partition walls in commons B.
 - Continued framing soffits and bulkheads in commons A, B and C.
 - Poured concrete topping in commons C.
- Hudson Electric continued to install fire alarm devices throughout the building.
- Hudson Electric continued pulling wire for homeruns and circuits.
- NL Stock continued drain, vent and supply piping rough in.
- Master Mechanical continued HVAC duct work installation.
- Ryan Jack Painting continued taping drywall in commons A, B, C and teachers' lounge.
- Cutting Edge cut exhaust fan through roof.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue, installing drywall and installing sound insulation in commons A, B and C.
 - M&J will continue hanging tile backer board in commons A and B.
 - Will continue framing bathroom partition walls in commons B.
 - Will begin framing bathroom ceiling in commons B.
 - Will continue framing soffits and bulkheads in commons A, B and C.
- Hudson Electric will continue to install fire alarm devices throughout the building.
- Hudson Electric will continue pulling wire for homeruns and circuits.
- Master Mechanical will continue HVAC duct work installation.
- Ryan Jack Painting will continue taping drywall in commons A, B, C and teachers' lounge.
- Ryan Jack will begin painting in teachers' lounge.

Weekly Photos







