
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
- McCabe Construction completed installing site utilities.
- Harmon Concrete and Construction installed nailer for turf.
- NEI completed underground interior field rough- in.

[ECASD North High School Turf Field Aerial 7.5.24 \(youtube.com\)](https://www.youtube.com/watch?v=7.5.24)

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
- NEI will begin installing stadium lighting.
- NEI will install electrical panels in concession stand for exterior field rough- in.
- McCabe Construction will install field drainage.
- McCabe Construction will begin turf final grading.

Weekly Photos



