
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
- McCabe Construction completed turf final grading.
- Olympic began forming and pouring bleacher foundations.
- NEI continued electrical rough in.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
- NEI will install electrical panels in concession stand for exterior field rough-in.
- Midwest Sports and Turf Systems will begin installing turf with infill and shock pads.
- McCabe Construction will begin grading for north sidewalks.

Priority RFI's

RFI #3- Bleacher Pad Elevations
RFI #4- Concrete/ Asphalt Revision Request

Weekly Photos



