
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
- NEI continued electrical rough-in.
- NEI began boring for electrical conduits to concession stand.
- Midwest Sports and Turf Systems continued installing turf with infill and shock pads.
- McCabe Construction continued grading for north sidewalks.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
- Midwest Sports and Turf Systems will continue installing turf with infill and shock pads.
- NEI will continue boring for electrical conduits to concession stand.
- NEI will install electrical conduits in concession stand for exterior field rough in.
- Harmon Concrete and Construction will form and pour first portion of the bleacher slab and north side walks.

Weekly Photos





