
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Masons completed South Corridor CMU Wall.
- M&J Masons began North Corridor CMU Wall.
- M&J Carpenter continued installing winter protections at CMU openings.
- M&J Carpenter installed window blocking at CMU wall openings.
- M&J Carpenter installed roof edge.
- JF Ahern pre-planned and installed sleeves in CMU walls.
- Roshell Electric installed conduits in CMU walls.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J Masons to continue North Corridor CMU Wall.
- M&J Masons to begin North CMU Bearing Wall.
- M&J Carpenter to continue installing roof edge.
- M&J Carpenter to install HM window frames in CMU openings.
- D7 Solutions to continue spraying air barrier.
- JF Ahern to install sleeves in CMU walls.
- Roshell Electric to install conduits in CMU walls.

Priority Submittals

23 05 14-1 Variable Frequency Drives for HVAC Equipment - Shop Drawing
23 09 13-1 Instrumentation and Control Devices for HVAC - Shop Drawing

Weekly Photos







