

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued installing doors, hardware, and began installing bathroom accessories, corner guards, marker boards and TV brackets.
- Hudson Electric continued to install fire alarm devices throughout the building.
- Hudson Electric continued pulling wire for homeruns and circuits.
- Hudson Electric began installing electrical devices.
- Master Mechanical continued insulating piping.
- Ryan Jack Painting began pre-punch paint touch ups in commons A, B, and C.
- Ryan Jack Painting began drywall repairs in choir room.
- PCI Austad began installing drop ceiling tile in commons A, B and C.
- PCI Austad continued hanging ceiling grid and boarder.
- Terrazzo Designs polished and sealed terrazzo.
- NL Stock continued installing bathroom fixtures in commons B and teachers' lounge.
- Esser Glass installed storefront assemblies.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing doors, hardware, and continue installing bathroom accessories, corner guards, marker boards and TV brackets.
- Hudson Electric will continue to install fire alarm devices throughout the building.
- Hudson Electric will continue installing electrical devices.
- Ryan Jack Painting will put up Huskey decal in commons B.
- Ryan Jack Painting will paint choir room.
- PCI Austad will continue installing drop ceiling tile in commons A, B and C.
- PCI Austad will begin installing acoustic baffles.
- Esser Glass will install aluminum systems.
- Swansons will install vinyl base.

---

**Weekly Photos**

---





