
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J installed doors, hardware, bathroom accessories, corner guards, marker boards, TV brackets and vinyl base.
 - Completed punch list and punch list corrections
- Hudson Electric finished installing fire alarm devices throughout the building.
- Hudson Electric finished installing electrical devices.
- Ryan Jack Painting put up Huskey decal in commons B.
- Ryan Jack Painting painted choir room.
- PCI Austad finished installing drop ceiling tile in commons A, B and C.
- PCI Austad installed acoustic baffles.

Upcoming Week

- Market and Johnson will continue supervising and coordinating trades.
- Haas will begin site demolition for phase two weight room addition.

Weekly Photos





