

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

Market & Johnson supervised and coordinated with trades.

- M&J Masons completed East CMU bearing wall and completed the Mezzanine CMU precast bearing wall.
- Roshell Electric continued installing conduits in CMU walls as needed.

---

### Upcoming Week

---

Market & Johnson to supervise and coordinate with trades.

- M&J Masons to begin on CMU West wall and complete Mezzanine CMU bearing wall.
- M&J to pour precast topping at mezzanine precast deck.
- Aerofoil to set precast plank at the mezzanine location.
- Roshell Electric to continue installing conduits in CMU walls as needed.
- J.F. Ahern will rough-in sleeves for HVAC ductwork.

---

### Priority RFI's

---

RFI 23 Doghouse/Wrestling Room Roof Tie-in

**Weekly Photos**



