
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J began installing doors, hardware and installed solid surface sills in bathrooms.
 - M&J installed hat channel and drywall in choir room.
 - Poured SOG in choir room.
- Hudson Electric continued to install fire alarm devices throughout the building.
- Hudson Electric continued pulling wire for homeruns and circuits.
- Master Mechanical continued, mechanical piping and insulating.
- Master Mechanical installed chilled water loop.
- Ryan Jack Painting continued painting in commons A, B, and C.
- Twin Cities Tile completed installing wall tile in commons B and teachers' lounge.
- NL Stock began installing bathroom fixtures in commons B and teachers' lounge.
- Terrazzo Designs installed terrazzo in commons A, B and C.
- Overhead Doors installed overhead doors in commons A.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing doors, hardware, and begin installing bathroom accessories, corner guards, marker boards and TV brackets.
- Hudson Electric will continue to install fire alarm devices throughout the building.
- Hudson Electric will continue pulling wire for homeruns and circuits.
- Hudson Electric will begin installing electrical devices.
- Master Mechanical will continue, mechanical piping and insulation.
- Ryan Jack Painting will continue painting in commons A, B, and C.
- Ryan Jack Painting will paint Huskey logo in commons B.
- PCI Austad will begin installing drop ceiling tile in commons A, B and C.
- PCI Austad will continue hanging ceiling grid and boarder and begin installing acoustic baffles.
- Terrazzo Designs will begin polishing and sealing terrazzo.
- NL Stock will continue installing bathroom fixtures in commons B and teachers' lounge.

Weekly Photos





