



*Adding Value to Everything We Do*

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J finished installing doors and hardware, and began hanging display boards in 6th grade.
  - Final Cleaning and Punch List completed.
  - Staff continued setting up furniture.
- B&B Electric continued installing lights throughout.
- Master Metals connected the NOC addition ductwork.
- Ryan Jack Painting continued touch ups, painting corridor doors, and painting the NOC addition duct work.
- VerHalen finished installed acoustic panels and dropping tile in the 6th grade corridor.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will finish installing display boards and begin setting up for 7th grade.
  - The school will continue setting up furniture in 6th grade.
  - Punch List corrections will be completed.
- Ryan Jack Painting will continue painting corridor doors.

---

### Priority RFI's

---

RFI #95 - Fire Shutter Control  
RFI #113 - Cafeteria Fire Wall  
RFI #114 - Building 2hr Fire Walls

---

**Weekly Photos**

---









