



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J began installing casework in Area D and staged the Phase 4 delivery. M&J continued filling abandoned electrical boxes.
 - Area D Punch List on 10/9.
- B&B Electric continued replacing corridor lights and installing ceiling devices in 6th grade.
- LVC began pulling data wire and setting racks for 6th grade.
- Audio Architects began pulling wire for devices in 6th grade.
- Winona Controls installed sinks in Area D casework.
- Twin City Tile finished installing base in Area D.
- Ryan Jack Painting continued taping, painting, and sound caulking in 6th grade. RJP painted exposed ceilings in 6th grade.
- Esser Glass finished interior glass in Area D.
- RTS Roofing installed the brick flashing in 6th grade.
- VerHalen began installing ceiling grid in 6th grade.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing casework in Area D and begin installing in 6th grade.
 - Area D Final Cleaning - Oct. 14th
 - Punch List corrections will continue.
- B&B Electric will finish replacing corridor lights and continue installing ceiling devices in 6th grade.
- Audio Architects will continue pulling wire and begin installing ceiling devices.
- Master Metals will continue installing ceiling diffusers in 6th grade.
- Winona Controls will set RTU's for the Area E additions and begin rough ins.
- Ryan Jack Painting will continue taping and painting in 6th grade. RJP will caulk the exterior joints on the Area E addition.
- VerHalen will continue installing ceiling grid in 6th grade.

Priority RFI's

RFI #95 - Fire Shutter Control
RFI #98 - Music Department Finishes
RFI #99 - Dock Leveler Height
RFI #102 - C124 & C125 Dividing Wall
RFI #103 - G105 Unit Heater

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

Weekly Photos





