



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J installed casework in Area D and began installing in 6th grade.
 - Area D Punch List completed.
 - Area D was final cleaned and turned over.
- B&B Electric continued installing ceiling devices in 6th grade.
- LVC continued pulling data wire for 6th grade.
- Audio Architects continued pulling wire for devices in 6th grade.
- Master Metals continued installing and connecting diffusers in 6th grade.
- Twin City Tile installed base around casework in Area D.
- Ryan Jack Painting continued taping, painting, and sound caulking in 6th grade.
- RTS Roofing finished installing brick flashing in 6th grade.
- VerHalen continued installing ceiling grid in 6th grade.
- LaCrosse Sign installed graphics and signage in Area D.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing casework in Area D and begin installing in 6th grade.
- Cutting Edge will saw cut for the drain pipe replacement in E218.
- B&B Electric will continue installing ceiling devices.
- Audio Architects will continue installing devices.
- Master Metals will continue installing ceiling diffusers.
- Winona Controls will set RTU's for the Area E additions and begin rough ins.
- Ryan Jack Painting will continue painting in 6th grade. RJP will begin exterior caulking and painting the Area E addition.
- VerHalen will continue installing ceiling grid.
- Twin City Tile will begin installing moisture barrier and flooring in 6th grade.

Priority RFI's

RFI #95 - Fire Shutter Control
RFI #98 - Music Department Finishes
RFI #99 - Dock Leveler Height
RFI #102 - C124 & C125 Dividing Wall
RFI #103 - G105 Unit Heater
RFI #107 - E204 Storage

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

Weekly Photos







