



*Adding Value to Everything We Do*

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued building fire walls in the penthouses and installing corner guards in 6th grade.
- B&B Electric began installing exterior speakers and lights in the wrestling room.
- Winona Controls set the NOC addition HVAC unit.
- Twin City Tile finished installing flooring in 6th grade and Area D classrooms.
- Ryan Jack Painting continued touch ups, began painting corridor doors, and finished the Area D classrooms.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue working on penthouse fire walls and begin installing doors and hardware in 6th grade. M&J will remove the 6th grade temp wall.
  - The school will continue setting up furniture in 6th grade.
- B&B Electric will continue installing lights in the wrestling room.
- Audio Architects will begin installing devices in 6th grade.
- Winona Controls will begin connecting Area E mechanical units.
- Ryan Jack Painting will continue painting corridor doors.
- Twin City Tile will finish installing base in 6th grade.
- VerHalen will drop 6th grade ceiling tiles and install grid in the corridor and Area D classrooms.

---

### Priority RFI's

---

RFI #95 - Fire Shutter Control  
RFI #113 - Cafeteria Fire Wall  
RFI #114 - Building 2hr Fire Walls  
RFI #115 - C207A Breakout Room  
RFI #116 - E209 Data Drops

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Travis Klonecki

tklonecki@market-johnson.com

---

**Weekly Photos**

---









