



*Adding Value to Everything We Do*

## WEEKLY PROJECT UPDATE

### Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued hanging drywall, framing soffits, and general cleaning of the site.
- B&B Electric continued tough ins and pulling wire in 6th grade. B&B continued installing wall and ceiling devices in Area D.
- Winona Heating & Ventilation installed thermostats in Area D and began pulling controls in 6th grade.
- Winona Controls installed plumbing fixtures in Area D bathrooms and rerouted exposed piping in 6th grade.
- Ryan Jack Painting finished painting in Area D and continued taping in 6th grade. RJP began painting and sound caulking in the 6th grade addition.
- QC Companies installed epoxy flooring in Area D bathrooms.
- VerHalen installed ceiling grid and border tiles in Area D.
- Modern Crane installed the roof structure on the Area E addition and set the fire pump room stairs.
- Esser Glass finished caulking windows frames for 6th grade.

### Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will finish installing drywall in 6th grade, demo the penthouse curtain wall, and install doors and hardware in the Area E addition.
- B&B Electric will finish installing devices and lights in Area D.
- Ryan Jack Painting will continue sound caulking, taping, and painting in 6th grade.
- VerHalen will drop ceiling tiles in Area D.
- Twin City Tile will begin flooring prep in Area D.
- RTS Roofing will install roof edge on the Area E addition.

### Priority RFI's

- RFI #94 - Abandoned Electrical Boxes
- RFI #95 - Fire Shutter Control
- RFI #98 - Music Department Finishes
- RFI #99 - Dock Leveler Height

### Priority Submittals

- 10 51 13 - Metal Lockers
- 21 22 00 - Clean Agent Fire Extinguishing System

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

---

**Weekly Photos**

---









