



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J finished hanging drywall in Area D and continued framing in 6th grade. Masons finished setting CMU for the Area E addition.
 - Final cleaning throughout complete.
 - Staff began moving in on Monday.
 - Epoxy counter top install in the science pod complete.
 - Science Pod punch list on Wednesday.
 - All trades continued completing punch items.
- B&B Electric, Master Metals, and Winona Controls finished installing devices and finishes in the science pod.
 - Winona Heating & Ventilation Co. continued controls programming.
 - Winona Controls finished installing sink fixtures in science.
 - MEP Trades will continue rough ins for 6th grade and Area D.
- Ryan Jack Painting finished touch ups throughout and began taping in Area D.
- Esser Glass installed interior glass in Area D corridor frames.
- Modern Crane finished installing the brick ledge and handrail in Area A.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue framing, setting door frames, and begin installing drywall in 6th grade. Masons will install vapor barrier on the Area E addition and begin with brick veneer in 6th grade.
 - 1st day of school is Tuesday the 3rd.
- B&B Electric, Master Metals, and Winona Controls will continue above ceiling rough ins in Area D and will continue rough ins for 6th grade.
- Ryan Jack Painting will paint the green screen wall in the science pod and begin painting/sound caulking in Area D.
- Modern Crane will install the structural steel for the Area E addition.



Adding Value to Everything We Do

Priority RFI's

RFI #92 - TV Distribution
RFI #93 - Emergency Egress Path
RFI #94 - Abandoned Electrical Boxes
RFI #95 - Fire Shutter Control

Priority Submittals

10 51 13 - Metal Lockers
11 13 00 - Loading Dock Equipment

Weekly Photos







