



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J installed doors and hardware in Area D, built the 2hr wall in G104, and began filling electrical penetrations from removed corridor lights. M&J removed the temp. wall between the Area D offices.
- B&B Electric finished installing devices in Area D and continued replacing corridor lights.
- Twin City Tile began prepping 6th grade for sealer and flooring.
- Master Metals finished installed plenum air returns in 6th grade.
- Ryan Jack Painting continued taping, painting, and sound caulking in 6th grade. RJP finished touch ups in Area D.
- Esser Glass installed glazing in Area D and 6th grade exterior windows.
- RTS Roofing installed the roof and flashing on the Area E addition.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will begin installing casework in 6th grade.
  - Phase 4 Casework Delivery - Oct. 9th
  - Area D Remodel: Punch List - Oct. 9th
  - Area D Final Cleaning - Oct. 11th
- B&B Electric will finish replacing corridor lights and begin installing ceiling devices in 6th grade.
- Master Metals will begin installing diffusers in 6th grade.
- Ryan Jack Painting will continue sound caulking, taping, and painting in 6th grade.
- Twin City Tile will tie together flooring base in the Area D offices.
- VerHalen will begin installing ceiling grid in 6th grade.

---

### Priority RFI's

---

RFI #95 - Fire Shutter Control  
RFI #98 - Music Department Finishes  
RFI #99 - Dock Leveler Height  
RFI #101 - D215 Light Fixtures and Ceiling  
RFI #102 - C124 & C125 Dividing Wall  
RFI #103 - G105 Unit Heater  
RFI #104 - G104 Ventilation  
RFI #105 - Bathroom and Misc. Door Hardware

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

---

**Weekly Photos**

---





# Market & Johnson South Middle School Additions and Alterations

*Adding Value to Everything We Do*

# 25

Week of: 10/4/2024





