



*Adding Value to Everything We Do*

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued building fire walls in the penthouses, installing doors and hardware, and removed the temp wall in 6th grade.
  - Began final cleaning in 6th grade.
  - Staff began moving furniture and setting up TV's.
- B&B Electric continued installing lights in the wrestling room and 6th grade hallway.
- Audio Architects began installing audio devices in 6th grade.
- Winona Controls began connecting the NOC HVAC unit.
- Ryan Jack Painting continued touch ups and painting corridor doors.
- VerHalen dropped 6th grade ceiling tiles, installed acoustic panels, and grid in the corridor.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will begin installing marker and tack boards in 6th grade.
  - The school will continue setting up furniture in 6th grade.
  - Final cleaning will continue.
  - Punch List is scheduled for 11/20.
  - All trades will follow with Punch List corrections.
- Master Metals will connect ductwork to the NOC HVAC unit.
- Ryan Jack Painting will continue painting corridor doors.
- VerHalen will finish hanging acoustic panels in 6th grade.

---

### Priority RFI's

---

RFI #95 - Fire Shutter Control  
RFI #113 - Cafeteria Fire Wall  
RFI #114 - Building 2hr Fire Walls  
RFI #115 - C207A Breakout Room  
RFI #117 - E101 Existing Lighting Controls

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Travis Klonecki

tklonecki@market-johnson.com

---

**Weekly Photos**

---







