
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervision and coordination.
- Winona Controls- Installed VAV temp sensors and programmed RTU.
- M&J- Built Temp enclosure for classroom remodel.
- Hudson Electric- Demo existing circuits and lights in remodel area.
- M&J- Shoring for new wall openings.
- Winona Controls-Removed RAD ceiling panels and related duct work.
- Hudson Electric- Ran home run wire for door security.
- M&J- Cut and demo new wall openings.

Upcoming Week

- M&J will work on coordination and supervision.
- Hudson Electric- In wall rough in's CMU walls.
- M&J- Clean up CMU rubble and start new CMU walls.
- Winona Nursery- Finish courtyard items. (Weather Permitting)
- M&J- Miscellaneous door hardware items and bathroom accessories.
- M&J- General cleaning.

Weekly Photos





