

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson provided coordination and supervision.
- Testing and balancing started.
- M&J began new CMU walls in remodel area.
- Winona Nursery put down flexible pavement and finished courtyard landscaping/seeding.
- Hudson Electric roughed in power at new CMU walls.
- M&J installed temp door at south tie-in.
- RJP finished exterior caulking at the addition.
- M&J infilled brick around new window openings.

---

### Upcoming Week

---

- Market and Johnson will continue with coordination and supervision.
- M&J will frame and sheetrock classroom dividing wall in remodel area.
- Hudson Electric rough in at metal stud wall.
- M&J organize shoring items to ship back.
- Kumplete Decorating can start painting CMU and taping drywall in remodel area.
- M&J will work on interior expansion joints at tie in locations.
- M&J to continue with general cleaning and housekeeping.

**Weekly Photos**





