

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued installing cabinets, countertops, solid surface sills, and door hardware.
  - M&J began forming and pouring exterior sidewalks.
- Ryan Jack Painting touched up paint.
- Esser Glass continued glazing, caulking, and installing remaining vestibule doors.
- Hudson Electric installed exterior light fixtures.
- NL Stock began connecting plumbing fixtures
- Quality Roofing continued installing exterior metal panels.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing door hardware and pouring exterior sidewalks.
  - M&J will build a temp wall at Commons B and begin demo.
  - Addition Pre-Punch.
  - Final Cleaning of the addition.
- Quality Roofing will continue installing exterior metal panels.

---

**Weekly Photos**

---







