

### WEEKLY PROJECT UPDATE

### Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Carpenters began framing soffits at the addition.
- M&J Carpenters began installing hollow metal door frames at the addition.
- M&J Masons began non-load bearing interior CMU walls in the addition.
- M&J Masons completed top out at interior CMU walls in the addition.
- Roshell Electric began rough-in at new interior CMU wall.
- Terrazzo Designs completed terrazzo patch adjacent to the band hallway.
- Cutting Edge saw cut existing openings at the East wall of the addition.
- M&J demoed existing CMU wall at the East wall of the addition.
- Esser Glass began glazing in the addition.
- JF Ahern tapped the school's domestic hot and cold water.
- JF Ahern plumbers continued rough-ins at the school's tunnels.
- · JF Ahern HVAC technicians began overhead ductwork in the new wrestling room.
- Kumplete Decorating painted hollow metal frames & doors.

#### Upcoming Week

Market & Johnson to continue to supervise and coordinate with trades.

- M&J Carpenters to complete framing the soffits at the addition.
- M&J laborers to demo existing soffit in the band hallway.
- JF Ahern plumbers to continue rough-ins at the school's tunnels.
- JF Ahern plumbers to continue overhead rough-ins at the addition.
- JF Ahern HVAC technicians to continue overhead ductwork at the addition.
- JF Ahern HVAC technicians to install AHUs in the addition's mezzanine.
- Roshell Electric to continue electrical rough-ins at the addition.
- Summit Fire to begin overhead rough-ins at the addition and school's tunnels.
- Esser Glass to continue glazing at the addition.
- Kumplete Decorating to tape & finish soffits at the addition.
- · Langford Caulking to begin caulking masonry joints

### **Priority RFI's**

#### RFI 43 Concession Stand Sign & TV Layout RFI 44 D102 Soffit Type & Elevation

#### **Priority Submittals**

09 67 27-2 Fluid Applied Quartz Flooring - Sample

Project Manager: Jordan Lieffring Superintendent: Jeremy Hollister (715) 579-0176 (715) 579-7991 jlieffring@market-johnson.com jhollister@market-johnson.com



Week of: 1/20/2025

### **Weekly Photos**







Week of: 1/20/2025







Week of: 1/20/2025







Week of: 1/20/2025



